

September 4, 2020

**BERRY ROAD SIDEWALK**  
**Saint Louis County Project No. AR-1679**  
**Project Update Letter**

**OVERALL STATUS:**

General Contractor: Gershenson Construction Co.  
Total Cost: \$930,744.71  
Approximate % Complete: 4.8% (of contracted work)  
Anticipated Completion: Majority of work is anticipated to be complete by the end of 2020, with the exception of roadway resurfacing anticipated to occur in the spring of 2021. Utility relocations and extended periods of adverse weather could delay the completion.

**WORK PERFORMED IN JULY – AUGUST:**

**UTILITY:**

- Missouri American Water Company (MAWC) completed the new 30” watermain and started work on the 24” watermain under Berry Rd from Hillard Rd to Gramercy Pl.

**CONTRACTOR:**

- Maintained traffic detour signage and erosion control measures on site.
- Started excavation for the retaining wall near Clif-side Drive

**WORK SCHEDULE FOR SEPTEMBER – OCTOBER:**

**UTILITY:**

- MAWC finalize completion of new 24” water main and perform associated roadway repairs
- Spire Energy will relocate 2” gas main under Berry Rd at Hillard Rd.

**CONTRACTOR:**

- Maintain traffic detour signage and erosion control measures on site.
- Begin box culvert removal and replacement and new storm sewer installation
- Begin excavating slopes and start retaining wall construction

**NEXT UPDATE:** November 2020

If you have any questions, please call Carl Sexauer, Inspection Supervisor, at 314-615-6684.

St. Louis County  
Department of Transportation